

Small Projects Risk Analysis Tool




Version 1.04 Contact Dave Midgown or National Technical Manager rjpm

Project Name	Sidmouth Beach Management Scheme	50%ile	£1,916,782
Project Stage	OCB	95%ile	£3,088,148
Date of Sim.	22/11/2022 17:22	MEV	£1,978,913

- Step 1 Hold Risk workshop
- Step 2 Collate Risks and value estimates
- Step 3 Assign chance of occurring
- Step 4 Run Simulation


*Note 1 Time is not a simulation parameter and should be translated into a cost
 *Note 2 The simulation assumes zero correlation of risks. Where correlation exists values should be collated and entered into a single row

Risk No	Risk Status	Risk Description Cause - Risk - Impact	Risk Owner	Chance of occurring	Minimum cost £	Most likely cost £	Maximum Cost £	Mitigation	Mitigation Owner	Assumptions
1	Live	Weather - offshore activities - events greater than 1 in 10 - delay to seek safe harbour / unsafe conditions		5%	£687,500	£1,375,000	£2,060,000	Marine works to be undertaken in summer months. Experienced marine contractor will be well-versed in managing weather risk		Costs based on best conditions. Offshore activities assumed based on 24/7 tidal conditions only. No allowance for restricted working time due to environmental constraints
2	Live	Suitability of material, e.g. need to sieve material to reduce fines, increasing cost (potentially an additional 2million)		30%	£250,000	£500,000	£750,000	Design of grading to consider source availability		N/A
3	Live	Availability of beach material from dredged source - need to obtain from further afield		20%	£100,000	£200,000	£300,000	Design of grading to consider source availability		N/A
4	Live	Beach levels lower than assumed - more beach material required to be imported and/ or change in methodology required to ensure it is buildable		30%	£100,000	£200,000	£400,000	Continued monitoring of beach levels through Regional Monitoring Programme		Beach levels based on average recent years - beach reached quasi-equilibrium
5	Live	Cliff stability preventing working from the beach, may also need to amend design to ensure construction can take place safely		80%	£464,000	£696,000	£928,000	Drone survey to detect new / increased cracks on cliff tops. Monitoring exercise to detect potential trend following weather pattern. Design to consider buildability. Further information to be provided on risk		Work on East Beach costed allowing working from the beach - new safe method of working to be produced and works costed.
6	Live	Construction protest		30%	£187,500	£375,000	£562,500	EDDC to liaise closely with stakeholders, Steering Group and the public throughout scheme development.		Ongoing public consultation
7	Live	Uncertainties of design		50%	£190,000	£337,000	£480,000	Uncertainties to be addressed during detailed design.		Based on 1990 scheme and historic beach levels survey - comprehensive recent years survey by PCC
8	Live	Consultant change - remodelling - change of assumptions - change of design		80%	£30,500	£45,750	£76,250	Closely liaise with consultant to ensure smooth handover and minimise design changes		Change of consultant during detailed design due to procurement process
9	Live	Uncertainties of Offshore Breakwater design - size and alignment of offshore breakwater both due to available funding and limited analysis to date		80%	£300,000	£500,000	£1,000,000	Uncertainties to be addressed during detailed design. Experienced staff and reviewers and standards designs used to date.		Experienced staff and current design standards used
10	Live	Uncertainties of splash wall height - further modelling at detailed design stage only - current height as a compromise - required height in long term epochs could be higher than current design		50%	£219,000	£438,000	£658,000	Uncertainties to be addressed during detailed design. Experienced staff and reviewers and standards designed used to date.		Experienced staff and current design standards used
11	Live	Availability of rock		30%	£200,000	£400,000	£600,000	Early contractor involvement during detailed design and procurement phases.		Based on current available information
12										
13										
14										
15										
16										
17										
18										
19										
20										
21										
22										
23										
24										
25										
26										
27										
28										
29										
30										
31										
32										
33										
34										
35										
36										
37										
38										
39										
40										
41										
42										
43										
44										
45										
46										
47										
48										
49										
50										
51										
52										
53										
54										
55										
56										
57										
58										
59										
60										
61										
62										
63										
64										
65										
66										
67										
68										
69										
70										
71										
72										
73										
74										
75										
76										
77										
78										
79										
80										
81										
82										
83										
84										
85										
86										
87										
88										
89										
90										
91										
92										
93										
94										
95										
96										
97										
98										
99										
100										



Rank	Risk ID	Risk Description	MEV
1st	5	Cliff stability preventing working from the beach, may also need to amend design to ensure construction can take place safely	£556,800

2nd	9	Uncertainties of Offshore Breakwater design - size and alignment of offshore breakwater both due to available funding and limited analysis to date	£440,000
3rd	10	Uncertainties of splash wall height - further modelling at detailed design stage only - current height as a compromise - required height in long term epochs could be higher than current design	£219,083
4th	7	Uncertainties of design	£168,167
5th	2	Suitability of material, e.g. need to sieve material to reduce fines, increasing cost (potentially an additional 2million)	£150,000



Percentile Risk Distribution & Cumulative Percentile vs Value Ek

For use of Project team

A brief explanation for each cost entry is provided below.

Item 1 Weather

Cost of recharge = £2m, say 50% dredger costs = £1m, work completed in 2 weeks

Assume delays of 1, 2 and 3 weeks for min, most likely and max costs giving costs of £0.5m, £1m, £1.5m

Cost of offshore breakwater = £3m, say 50% marine plant costs = £1.5m in 8 weeks = £187,500 per week

Assume delays as above giving costs of £187,500, £375,000, £562,500

Overall = £687,500, £1,375,000 and £2,060,000

Assume 5% Chance of Occurrence

Item 2 Suitability of Beach Material

Cost = £1m

Assume 25%, 50% and 75% increase in costs

Item 3 Availability of Beach Material

Dredger Cost = £1m

Increase in transport costs of 10%, 20% and 30%

Item 4 Availability of Rock

Rock costs = £2m

Assume increase of 10%, 20% and 30% in costs

Item 5 Low beach levels

Nourishment costs = £2m

Assume increase of 5%, 10% and 20% in vol and costs

Item 6 Cliff Instability

Need to use marine plant to construct groyne on East Beach

Cost of groyne = £928,000

Assume increase in costs of 50%, 75% and 100%

Item 7 Construction Protest

Assume delays of 0.5, 1 and 1.5 weeks (costs as above Item 12)

Item 8 Uncertainties in Design Beach Quantities

Assume increase in recharge costs between 10 and 25%

Item 9 Consultant Design Change

Assume increase in overall Consultancy fees between 10% to 25%. Should relate to consultant fees only ;

Item 10 Uncertainties in Design of Offshore Breakwater

Assume increase in cost of offshore breakwater between 10 and 50%

Item 11 Uncertainties in Design of Splash Wall

Assume increase in cost of wall between 10 and 30%

